

Promoting Accountability of Public Resources

AUDITOR GENERAL'S REPORT



On the Closeout Financial Statement Audit of the Liberia Road Asset Management Project (LIBRAMP)

FOR THE FISCAL PERIOD ENDED JUNE 30, 2024

May 2024

P. Garswa Jackson, Sr. FCCA, CFIP, CFC Auditor General R. L.

TABLE OF Contents

Opinion	3
Basis for opinion	3
Management's Responsibility	
Auditor's Responsibility	4
STATEMENT OF RECEIPTS AND PAYMENTS	
STATEMENT OF FUND BALANCE AND CASH STATUS	6
STATEMENT OF COMPARISON OF BUDGET & ACTUAL AMOUNTS	7
STATEMENT OF FINANCIAL POSITION	8
NOTES TO THE FINANCIAL STATEMENTS	



June 24, 2025

Hon. Roland Giddings
Minister
Ministry of Public Works
Lynch Street
Monrovia, Liberia

AUDITOR GENERAL'S REPORT ON THE CLOSEOUT FINANCIAL STATEMENT AUDIT OF THE LIBERIA ROAD ASSET MANAGEMENT PROJECT (LIBRAMP) FOR THE PERIOD ENDED JUNE 30, 2024.

Opinion

We have audited the accompanying financial statements of the Liberia Road Asset Management Project (LIBRAMP) IDA No 49500, 51670, & 60370 and TF 99588 for the fiscal period ended June 30, 2024, which comprise the statement of Receipts and Payments, Statement of Comparison of Budget and Actual Amount and a summary of significant accounting policies and other explanatory information.

In our opinion, the accompanying financial statements (Grant Agreement No P125574, IDA Cr. 49500, 51670, & 60370, TF 99588) present fairly in all material respects the Statement of Receipts and Payments as at June 30, 2024, Statement of Comparison of Budget and Actual Amount and a summary of significant accounting policies and other explanatory information for the fiscal period then ended in accordance with International Public Sector Accounting Standards (IPSAS) Cash Basis of Accounting.

Basis for opinion

We conducted our audit in accordance with International Standards for Supreme Audit Institutions (ISSAI's). Our responsibilities under those standards are further described in the Auditor's Responsibilities for the Audit of the Financial Statements section of our report. We are independent of the entity in accordance with the Code of Ethics for Supreme Audit Institutions together with the ethical requirements that are relevant to our audit of the financial statements in accordance with the World Bank guideline and we have fulfilled our other ethical responsibilities in accordance with these requirements.

We believe that the audit evidence we have obtained is sufficient and appropriate to provide a basis for our opinion.

Emphasis of Matters

Commitment

We draw attention to Note #8 of the financial statements in which Management reported the total of US\$ 2,777,312.12 as commitment due contractors and consultants for civil works and monitoring and supervision. Payments amounting to US\$1,904,468.68 after the financial statements was not captured



and disclosed as subsequent event in the financial statements. Our opinion is not modified in respect of the matter emphasized.

Other Matters

Non-Compliance of GOL to Settle Obligations

The Government of Liberia approved initial contribution to LIBRAMP Project was quoted at US\$72.8 million, but subsequently adjusted to US\$47.8 million and finally to US\$35 million due to renegotiation and restructuring of the project. However, we observed no evidence that the Government had made payments towards the final approved GOL contribution of US\$35 million up to the World Bank closure date of the project (June 30, 2024), and as of issuance of the Auditor General Report as at date, June 2025. Our opinion is not modified in respect of the matter.

Management's Responsibility

Management is responsible for the preparation and fair presentation of the financial statements in accordance with IPSAS Cash Basis, and for such internal control as management determines is necessary to enable the preparation of financial statements that are free from material misstatement, whether due to fraud or error. In preparing the financial statements, management is responsible for assessing its ability to continue as a going concern, disclosing, as applicable, matters related to going concern and using the going concern basis of accounting unless management either intends to cease operations, or has no realistic alternative but to do so. The LIBRAMP Management is responsible for overseeing the Project's financial reporting process.

Auditor's Responsibility

Our objectives are to obtain reasonable assurance about whether the financial statements as a whole are free from material misstatement, whether due to fraud or error, and to issue an auditor's report that includes our opinion. Reasonable assurance is a high level of assurance, but is not a guarantee that an audit conducted in accordance with ISSAIs will always detect a material misstatement when it exists. Misstatements can arise from fraud or error and are considered material if, individually or in the aggregate, they could reasonably be expected to influence the economic decisions of users taken on the basis of these financial statements.

> P. Garswa Jackson, Sr. FCCA, CFIP, CFC, Auditor General, R.L.

Monrovia, Liberia June 2025



STATEMENT OF RECEIPTS AND PAYMENTS FOR THE PERIOD ENDED June 30, 2024

In United States Dollars	Notes	June 30, 2024	December 31, 2023	Cumulative
Receipt				
IDA Grant & TF	4	2,149,744	-	40,895,270
Total Receipt		2,149,744		40,895,270
Payments				
Component 1-Civil Works	5	*	<u>.</u>	0
Component 2-Consultancy Services	6	1,428,727	594,242	40,173,696
Total Payments		1,428,727	594,242	40,173,696
Excess of receipts over payments (payments over receipts)		721,018	(594,242)	721,574
Fund Balance as at beginning Cumulative fund balance		557 721,574	594,799 557	- 721,574

NB: activities and amount heighted are reclassified

The notes on pages 9 to 13 are integral part of these project financial reports.

STATEMENT OF FUND BALANCE AND CASH STATUS FOR THE PERIOD ENDED June 30, 2024

	In United States Dollars	Notes	June 30, 2024	December 31, 2023
A:	FUND BALANCE			
	Balance of Project Fund		557	594,799
	Add: Total Receipts during the period		2,150,301	*
	Total fund available for operations		2,150,300	594,799
	Less: Total payments during the period		1,428,727	594,242
	Balance of project funds at the end of the year		721,574	557
В.	CASH STATUS:			
Cas	h at bank		721,574	557
Tot	al cash on hand and in bank		721,574	557
Diff	erence between A and B		-	

The notes on pages 9 to 13 are integral part of these project financial reports

STATEMENT OF COMPARISON OF BUDGET & ACTUAL AMOUNTS FOR THE FISCAL YEAR ENDED June 30, 2024

Note 9: Analysis of Variance

Activities within components	Project Allocation	Annual	Actual Expectation	Variance
In United States Dollars				
Component 1- Civil Works	267,800,000	2,451,648		2,451,648
Component 2-Consultancy Services	46,600,000	1,754,391	1,428,727	325,664
Grand Total	314,400,000	4,206,039	1,428,727	2,777,312

The notes on pages 9 to 13 are integral part of these project financial reports.

Variance Explanation

Variance in expenditure is as a result of project commitments that were completed on or before the June 30, 2024 that are yet to be completed in the disbursement window period up to October 31, 2024.

STATEMENT OF FINANCIAL POSITION AS AT June 30, 2024

In United States Dollars	June 30, 2024	December 31, 2023
Assets		
Cash & Cash Equivalent	721,574	557_
Total Assets	721,574	557
Fund Balance		
Grants	721,574	557
Accumulated Fund Balance	721,574	557

Papin Daniels, Jr

Director, Donor Financed Projects

PFMU, MFDP

Emmanuel K. Baker

Program Manager-LIBRAMP

MPW

The notes on pages 9 to 13 are integral part of these project financial reports.

NOTES TO THE FINANCIAL STATEMENTS

1. Background and Information of the Project

With support from the World Bank (WB), the Liberia Road Asset Management Project is geared towards supporting the effort of the Liberian government's effort to reduce transport costs along the road corridor from Monrovia to the Guinea border and maintaining the road in good condition over a 10-year period. The LIBRAMP project was approved by the World Bank on July 13, 2011 December 19, 2012 & July 25, 2017 with a grant amount of USD 314.4 Million. The aim of the project is

- i. To design, rehabilitate and maintain the Monrovia (Red Light)-Ganta-Guinea border road;
- ii. Financing a consultancy services firm to perform as MCs for the OPRCs, and also financing the needed technical assistance for the preparatory road feasibility studies and the development of sector institutions through hiring of skilled staff and firms, and training programs including operation costs;

2. Use of Grant Proceeds

The table below sets out the categories of items to be financed out of the grant proceeds, the allocation of the amounts of the grant to each category and the percentage of expenditures for items to be financed in each category:

Category

	Amount of grant allocated Expressed in US\$	% of Expenditure to be financed
Civil Works	220,000,000	100
Consultancy Services	46,600,000	100
GOL Contribution	47,800,000	100
Total	314,400,000	

All categories of expenditure shown in these financial statements are fully financed based on the percentage below:

Total	100
IDA	% of Expenditure 100

NOTES TO THE FINANCIAL STATEMENTS (continued)

3. Significant Accounting Policies

Basis of accounting

The financial statements have been prepared in accordance with the Cash Basis International Public Sector Accounting Standards (IPSAS) as adopted by the Government of Liberia and in the manner required by the Project Grant Agreement as required by the World Bank's Operating Policies and Procedures and PFMU's Financial Management manual.

Reporting currency

Financial reports have been presented in United States Dollars. Transactions denominated in other currencies are translated into United States Dollars and recorded at the rate of exchange ruling at the date of transactions. Balances denominated in other currencies are translated into United States Dollars at the rate of exchange prevailing on the reporting date.

Grant/Credit/Loan Receipts

Grant/Credit/Loan from donors for the LIBRAMP project is recognized and reported in the statement of Receipt and Payment as income when received and held in a bank account called designated income account for disbursements purposes. All payments for the LIBRAMP project and activities are made from the designated account.

Cash and bank balances

Cash consist of cash in hand and balance at bank.

Recognition of expenditure

All expenditures are expensed whether they are revenue or capital in nature and income is recognized when funds are received from the Word Bank.

Tax

The project is 100 percent inclusive of tax. Taxes are withheld on consultants and vendors.

Foreign Exchange

During the period under review, there were two payments made in Great Britain Pounds which were converted by the commercial bank at the rate when the payment was made. These transactions were paid at the rate of US\$1 to 1.322.

In United States Dollars	June 30, 2024	December 31, 2023	Cumulative
4. Grant Receipt			
IDA 49500-Designated A/C	**	:=:	14,964,322
IDA 51670-Designated A/C	2,149,744	~	15,630,385
IDA 60370-Designated A/C IDA 60370-Designated A/C		- -	10,288,982
10Sales of Bids			11,582
	2,149,744	.=.	40,895,271
TF99588-Direct Payment		1.	108,900,000
IDA 49500-Direct Payment	-	x-	47,293,306
IDA 51670- Direct Payment	1,836,352	(=	23,942,883
IDA 60370Direct Payment	82	.=	26,472,499
	1,836,352	-	206,608,688
5. Component 1-Civil Works Lot 1: Monrovia to Gbarnga-Works (CICO) Lot 2: Gbarnga-Ganta Guinea Border (CHICO) Sub-Component 1.2-ELWA to Redlight Road Sub-Component 1.3-ELWA Intersection	-	-	-0 - - - 0
6. Component 2-Consultancy Services			
Lot 1: Monitoring Supervision Consultancy (OPUS)	1,042,600	and the state of t	10,934,615
Lot 2: Monitoring Supervision Consultancy (IMC)	255,444	339,770	8,797,219
Supervision Consultancy for ELWA Intersection	-	:#	604,463
Two Year Technical Audit	:2	~	227,636
3 Year Institutional Capacity Building	*	:=	108,805
Component Other Consultancy	26,000		664,309
TSG	-		2,899,083

Total Payments	1,428,727	594,242	40,173,696
Component 2 - Consultancy Services	1,428,727	594,242	40,173,696
Component 1 - Civil Works	i=1	i e r	-
7. Cash paid			
IDA grant & TF		2,149,744	40,895,270
Fund receipts through the Designated Accounts			
	1,428,727	594,242	40,173,696
Road Safety		188,237	2,752,683
RAP Settlement	119,586	21,918	4,375,460
Tiger Party	-		351,284
Operating Expenses-PFMU & IIU	11,096	18,317	6,545,003
TST Consultant	-		1,913,136

Note:

The third-party payment which are direct payments which are direct payment amount of **US\$ 1,836,352.48** have been extracted from the total funds receipt and the total payments made. These are payments made on behalf of the project by the World Bank and required disclosure. These payments are available for review upon request by the auditors.

PROJECT DESIGNATED ACCOUNT STATEMENT

Account Number:

Account Type:

Depository Bank (s):

Address:

Current Account

Eco Bank Liberia Limited

11th Street Sinkor

Monrovia

Currency: United States Dollars

	June 30, 2024	December 31, 2023
Total Grant Received	2,149,744	•
Total grant income reported	2,149,744	-
Amount spent	-1,428,727	-594,242
Balance as at beginning	557	594,799
Balance as at June 30, 2024	721,574	557
Closing Balance Consist of:		
IDA 49500: Ecobank 1	1	211
IDA 51670 : Ecobank 2	721,410	3
IDA 60370 : Ecobank 3	163	343
Petty Cash – PFMU	-	-
Petty Cash – IIU	=	-
Petty Cash - Road Safety	-	
	721,574	557

NOTES TO THE FINANCIAL STATEMENTS (Continue)

Ministry Of Public Works Liberia Road Asset Management Project (LIBRAMP) End of Project Commitment June 30, 2024

8. Commitment

Works	Contract Amount \$	Disbursed \$	Commitment \$
CICO	163,093,044.16	161,188,575.48	1,904,468.68
CICO Claimed	547,179.12		547,179.12
IMC Worldwide	7,098,993.51	6,924,762.45	325,664.32
Total	170,739,216.79	168,113,337.93	2,777,312.12